
USP INITIATIVES

## The National Fiberisation and Connectivity Plan 1 (NFCP 1)

The NFCP 1 involves the deployment of 152 towers and the provisioning of cellular mobile broadband services in 93 *mukim*. These comprises of eight (8) states namely Johor, Kedah, Kelantan, Negeri Sembilan, Pahang, Perak, Terengganu and Sabah.



Deployment of Towers by State

This project, which was tendered out earlier as Ubiquitous 1 on 31 May 2017, was reviewed by the Commission with the aim of revising to its specifications to fit into the targets set in the NFCP blueprint. Under NFCP 1, the project was separated into two (2) parts, namely Parts 1 and 2.

### PART 1

#### **SCOPE OF WORK**

• To supply, deliver and install tower(s) and its ancillaries, for the purposes of the provisioning of public cellular services.

#### PART 2

#### SCOPE OF WORK

 To design, supply, install, test, commission and operate network service equipment and services. It is also responsible to provide minimum 3G and 4G services with an average speed of 30Mbps, via a Radio Access Network (RAN) sharing solution. 23 JANUARY 2020

2020

 Issuance of Notification of Approval (letters of award) to successful licensees

#### 15 FEBRUARY 2020

 Commencement date of the project for Part 1 DUSPs

#### FEBRUARY 2021

 Target for completion of project (12 months – 146 sites)

#### FEBRUARY 2022

 Target for completion of project (24 months – 6 sites for fiberisation)

# SUCCESSFUL LICENSEES

FGV PRODATA SYSTEMS SDN BHD 39 sites @ 25%

### SUCCESSFUL LICENSEES MAXIS BROADBAND SDN BHD 102 sites @ 67% U MOBILE SDN BHD 50 sites @ 33%

The Part 1 licensees are responsible to build the towers within six (6) months from the commencement date of the project which was on 15 February 2020. The Part 2 licensees will install radio communications equipment and provide the network service for the provisioning of public cellular services within six (6) months after handover of completed sites from the Part 1 licensees.

For six sites, the Part 2 service provider has been granted a duration of eighteen (18) months to complete the work involved, as these sites are particularly remote, and fiberisation in these locations is a challenge.

#### The list of sites are as shown below.

NO.	STATE	CLUSTER	SITE ID	SITE NAME
1.	Kedah	C02	FC1_019	Ladang Kim
				Seng, Batu 5
2.	Kelantan	C03	FC_024	Kg Meranto 2
3.	Pahang	C06	FC1_065	Pos Lemoi
4.	Pahang	C06	FC1_066	Kg Telimau
5.	Pahang	C07	FC1_072	Kg Pasir Durian
6.	Terengganu	C13	FC1_149	Kg Pak Sik

List of Sites Granted Duration of 18 Months

SECTION